ASBESTOS ABATEMENT REPORT

REGIONS SALEM
COST CENTER NO. RFC023524
111 EAST MAIN STREET
SALEM, KENTUCKY

Terracon Project No. 57107000 January 28, 2010

Prepared for:

Regions Financial Corporation c/o CB Richard Ellis 205 Riverchase Parkway, Suite 600 Birmingham, Alabama 35244

Prepared by:

lerracon

Louisville, Kentucky



January 28, 2010

Ms. Michelle Long Regions Financial Corporation c/o CB Richard Ellis 250 Riverchase Parkway, Suite 600 Birmingham, Alabama 35244

Re: Asbestos Abatement Report
Regions Salem
Cost Contor No. BEC033534

Cost Center No. RFC023524 111 East Main Street

Salem, Kentucky

Terracon Project No. 57107000

Dear Ms. Long:

Terracon Consultants, Inc. (Terracon) is pleased to provide you with this report regarding asbestos consulting services conducted at the above-referenced project site. A description of abatement work activities, air monitoring logs, and other project-related documents are contained in the attached report and appendices.

We appreciate the opportunity to be of service to you on this project. If there are any questions concerning the report, or if we may be of further assistance, please contact us at (502) 456-1256 (Louisville Office) or (770) 623-0755 (Atlanta Office).

Sincerely,

Terracon Consultants, Inc.

Nate A Beckman, CHMM

Project Scientist

latt C. Rudolph, CHMM

∉nvironmental Department Manager

Jeffrey Mutchler, MPH

Project Industrial Hygienist

TABLE OF CONTENTS

1.0	GENERAL	1
1.1 1.2	ASBESTOS ABATEMENT OBJECTIVE	
2.0	ABATEMENT PROCEDURES	2
2.1 2.2 2.3 2.4	WORK AREA PREPARATION	2 2
3.0	RESULTS AND CONCLUSIONS	3
3.1 3.2	Material Removal and Disposal	
4.0	GENERAL COMMENTS	3

APPENDICES

Appendix A PCM Air Sampling Results

Appendix B Figures Showing Remaining ACM Materials

ASBESTOS ABATEMENT REPORT

Regions Salem
Cost Center No. RFC023524
111 East Main Street
Salem, Kentucky

Terracon Project No. 57107000

1.0 GENERAL

This report presents the results of Terracon Consultants, Inc. (Terracon) asbestos abatement consulting services performed at the Regions Salem (Salem) branch located at 111 East Main Street in Salem, Kentucky. Terracon provided the asbestos abatement consulting services in general accordance with our Task Order Authorization dated January 9, 2010 and in accordance with the Master Service Agreement dated April 11, 2003.

1.1 Asbestos Abatement Objective

The objective of Terracon's asbestos consulting services was to document the removal of the previously identified asbestos-containing materials (ACM). The ACM was identified per Terracon's report of Project No. 18097077 dated December 4, 2009.

Terracon's abatement monitoring services for this project included:

- Confirming and documenting that the asbestos abatement work was completed in accordance with applicable federal, state and local regulations.
- Confirming that the ACM scheduled to be removed from the work area has been removed, and that post-abatement work surfaces were visually free of asbestos-containing debris.
- Conducting visual and air clearance sampling (via Phase Contrast Microscopy (PCM)) in the abated areas.

1.2 Site Location

The Salem branch is located at 111 East Main Street in Salem, Kentucky. Asbestos abatement was performed in the following areas:

- Approximately 3,496 square feet of carpet mastic,
- Approximately 656 square feet of wall carpet mastic,
- Approximately 200 square feet of ceramic tile with mastic,
- Approximately 60 square feet of vinyl floor tile and mastic,



Asbestos Abatement Report Terracon Project No. 57107000 January 28, 2010

- Approximately 50 square feet of vinyl floor tile and mastic,
- Approximately 200 square feet of ceramic tile and mastic,
- Approximately 426 feet of mastic on wood floor,
- Approximately 80 square feet of sheet vinyl and mastic.

2.0 ABATEMENT PROCEDURES

2.1 Work Area Preparation

Terracon observed the abatement activities during initial prep work, asbestos abatement, and final cleaning activities. Summit Environmental Services, Inc. (Summit) of Paducah Kentucky was subcontracted to performed air monitoring and analysis.

2.2 General ACM Removal Practices

Abatement work was performed by Winter Environmental in accordance with federal, state and local regulations. Asbestos abatement was performed on January 8 and 9, 2010 during 12 hour shifts.

2.3 Air Sampling

Summit performed air monitoring throughout the duration of the asbestos abatement activities. Final clearance air monitoring was performed and analyzed utilizing National Institute of Occupational Safety and Health (NIOSH) method 7400 Asbestos and other fiber by PCM. Final air clearance sampling was performed once final visual inspection had passed (refer to section 2.4 for final visual clearance). The samples were analyzed by Summit.

2.4 Final Visual Clearance Inspection

Following removal of the ACM, Summit performed a visual assessment of the abatement work area. The abatement work area was checked for visual evidence of residual ACM or ACM debris. Based on the results of their observations, the abatement contractor was instructed to either perform additional removal/cleaning or the area was visually cleared.

Asbestos Abatement Report Terracon Project No. 57107000 January 28, 2010

3.0 RESULTS AND CONCLUSIONS

3.1 Material Removal and Disposal

The ACM scheduled for abatement were removed from the Salem branch. The materials were abated utilizing wet methods, were then double-bagged, labeled and properly disposed by Winter Environmental.

Winter Environmental will submit their project close-out documentation directly to Regions Financial Corporation c/o CB Richard Ellis. Winter Environmental project closeout documents should include worker training, daily logs, waste manifests, etc.

Additional ACM remains in the building in locations that were not located in proposed renovation areas. Specifically, window caulk, textured ceiling, and gypsum wallboard, tape and compound.

3.2 Clearance Results

Per the results of the visual clearance and air clearance sampling program this project has been completed successfully. The identified ACM that was scheduled for abatement in the areas to be renovated has been removed. A total of 22 air samples were collected and analyzed by PCM. Results of the clearance air samples were below Environmental Protection Agency (EPA) standard of 0.01 fibers per cubic centimeter of air. A summary of the air sample results is presented in Appendix A.

4.0 GENERAL COMMENTS

The conclusions in this report are based upon visual observations during the asbestos abatement activities. The professional services provided and judgments rendered on this project are consistent with the level of care and skill ordinarily exercised by members of the profession currently practicing under similar conditions in the same locale. Terracon does not warrant the work of regulatory agencies, laboratories or other third parties supplying information that may have been used in the preparation of this report. No warranty, express or implied, is made.

APPENDIX A AIR MONITORING RESULTS

Website: www.summitenviro.com

CHEMICAL ANALYSTS & CONSULTANTS

PDL NUMBER: 920156

DATE COLLECTED: 01-08-10

DATE OF ANALYSIS: 01-08-10

CLIENT: TERRACON

FACILITY: REGIONS BANK

CONTRACTOR: WINTER ENVIRONMENTAL

SAMPLE	SAMPLE	FLOW	START	STOP	VOLUME		FIBERS	FIBER COUNT
NUMBER	TYPE	RATE	TIME	TIME	(LITERS)	COUNTED	COUNTED	<0.1
31696	P	2.0	1730	0200	1020	100	ll • CTIAI	0.005
31697	P	2.0	1730	0200	1020	100	ACTUAL 9 ACTUAL	<0.1 0.004
21608	A	15.0	2115	0015	2700	100	3.5	<0.01
31698	Λ.	15.0	2,13	00,1-			ACTUAL	0.000
31699	A	15.0	2130	0030	2700	100	4	<0.01
31077	^	10.0	2.50	****			ACTUAL	0.001
31700	C	15.0	0200	0340	1500	100	10.5	< 0.01
31700		15.0	0200	V			ACTUAL	0.003
31701	С	15,0	0200	0340	1500	100	8.5	<0.01
	_						ACTUAL	0.002
	25mm	BLANK				100	1	
	25mm	BLANK				100	1	
	25mm	BLANK A	VERAGE			100	i	
								···
lab Number	SAMPLE ID	ENTIFICATIO	iN.					

LAB	
NUMBER	SAMPLE IDENTIFICATION
31696	PERSONAL; PAULINO FELIPE REMOVED CARPET GLUE
31697	PERSONAL; ANTONIO CORVANTES REMOVED CARPET GLUE
31698	FOUR (4) FEET DOWNWIND OF NEGATIVE AIR EXHAUST
31699	TWO (2) FEET OUTSIDE OF SOUTH BACK DOOR
31700	MIDDLE OF HALLWAY
31701	EAST END OF CONFERENCE ROOM 1

SAMPLED BY: TOM SHERRON

ANALYST: TOM SHERRON

RFA: .007854 mm²

REVIEWED BY:

METHOD OF ANALYSIS: NIOSH 7400 METHOD REVISION #3
SAMPLE TYPE CODE: B-BACKGROUND, A-AREA, P-PERSONAL, C-CLEARANCE, E-EXCURSION
FLOW RATE EXPRESSED IN LITERS PER MINUTE

ALL RESULTS EXPRESSED AS FIBERS/CC> 5 um IN LENGTH

LOD: 7 FIBERS/mm² FILTER AREA

RATED PROFICIENT BY THE AIHA SPONSORED NIOSH PAT PROGRAM



Website: www.summitenviro.com

CHEMICAL ANALYSTS & CONSULTANTS

PDL NUMBER: 920156

DATE COLLECTED: 01-08-10
DATE OF ANALYSIS: 01-08-10

CLIENT: TERRACON

FACILITY; REGIONS BANK

CONTRACTOR: WINTER ENVIRONMENTAL

SAMPLE NUMBER	SAMPLE TYPE	FLOW RATE	START TIME	STOP	VOLUME (LITERS)	FIELDS COUNTED	FIBERS COUNTED	FIBER COUNT
31702	C	15.0	0200	0340	1500	100	9.5 ACTUAL	<0.01 0.001
31703	C	15.0	0200	0340	1500	100	8 ACTUAL	<0.01
31704	С	15.0	0200	0340	1500	100	9 ACTUAL	<0.01 0.002
	25mm 25mm 25mm	BLANK BLANK BLANK	VERAGE			100 100 100	t 1 1	
LAB NUMBER	SAMPLE ID	ENTIFICATIO	iN					

31702 WEST END OF CONFERENCE ROOM 1 31703 MIDDLE OF CONFERENCE ROOM 2

31704 MIDDLE OF BREAK ROOM

SAMPLED BY: TOM SHERRON

ANALYST: TOM SHERRON

RFA: .007854 mm²

REVIEWED BY:

METHOD OF ANALYSIS: NIOSH 7400 METHOD REVISION #3
SAMPLE TYPE CODE: B-BACKGROUND, A-AREA, P-PERSONAL, C-CLEARANCE, E-EXCURSION FLOW RATE EXPRESSED IN LITERS PER MINUTE

ALL RESULTS EXPRESSED AS FIBERS/CC> 5 um IN LENGTH

LOD: 7 FIBERS/mm² FILTER AREA

RATED PROFICIENT BY THE AIHA SPONSORED NIOSH PAT PROGRAM

Website: www.summitenviro.com

CHEMICAL ANALYSTS & CONSULTANTS

PDL NUMBER: 920156

DATE COLLECTED: 01-09-10

DATE OF ANALYSIS: 01-09-10

CLIENT: TERRACON

FACILITY: REGIONS BANK

CONTRACTOR: WINTER ENVIRONMENTAL

		FLOW	START	STOP	VOLUME	FIELDS	FIBERS	FIBER
SAMPLE	SAMPLE	RATE	TIME	TIME	(LITERS)	COUNTED	COUNTED	COUNT
NUMBER	TYPE	2.0	0830	1730	1080	100	6	<0.1
31705	P	2.0	V 020	• / • •			ACTUAL	0.002
	_	2.0	0830	1730	1080	100	8	<0.1
31706	P	2.0	0050				ACTUAL	0.003
		15.0	0845	0945	900	100	3	<0.01
31 7 07	A	13.0	0015	•••			ACTUAL	0.001
24500	•	15.0	0845	0945	900	100	2.5	< 0.01
31708	A	13.0	00.2	•••			ACTUAL	0.001
21700	С	15.0	0945	1125	1500	100	5.5	<0.01
31709	C	15.0	V)				ACTUAL	0.001
31710	С	15.0	0945	1125	1500	100	6	< 0.01
31710	v						ACTUAL	0.002
		D1 4377	•			100	1	
	25mm	BLANK BLANK				100	î	
	25mm 25mm	,,,	AVERAGE			100	1	
LAB	CAN MI E II		ON!		<u></u>	· · · · · · · · · · · · · · · · · · ·		
NUMBER	SAMPLE II	<u>DENTIFICATION</u> L; RUDY CAS	THE DENAM	VED RI O	OR THE AN	D MASTIC		
31705	DEDECALA	L; RUDY CAS L; PAULINO F	ELIDE DEMO	MED EI U	OR THE AN	ID MASTIC		
31706	TWO (2) ET	EET OUTSIDE	OF VALUE	NTD AND	B IIDD W	~		
31707		FIFTEEN (15)						
31708				TAULI				
3170 9	NOKIMEN	ID OF VAULT						

SAMPLED BY: TOM SHERRON

SOUTH END OF VAULT

ANALYST: TOM SHERRON

RFA: .007854 mm²

<u>31710</u>

REVIEWED BY:

METHOD OF ANALYSIS: NIOSH 7400 METHOD REVISION #3
SAMPLE TYPE CODE: B-BACKGROUND, A-AREA, P-PERSONAL, C-CLEARANCE, E-EXCURSION
FLOW RATE EXPRESSED IN LITERS PER MINUTE
ALL RESULTS EXPRESSED AS FIBERS/CC> 5 um IN LENGTH

LOD: 7 FIBERS/mm² FILTER AREA

RATED PROFICIENT BY THE AIHA SPONSORED NIOSH PAT PROGRAM

Website: www.summitenviro.com

CHEMICAL ANALYSTS & CONSULTANTS

PDL NUMBER: 920156

DATE COLLECTED: 01-09-10

DATE OF ANALYSIS: 01-09-10

CLIENT: TERRACON

FACILITY: REGIONS BANK

CONTRACTOR: WINTER ENVIRONMENTAL

SAMPLE	SAMPLE	FLOW	START	STOP	VOLUME	FIELDS	FIBERS	FIBER
NUMBER	TYPE	RATE	TIME	TIME	(LITERS)	COUNTED	COUNTED	COUNT
31711	A	15.0	1315	1615	2700	100	5	<0.01
31/11	* >	13.0					ACTUAL	0.001
31712	A	15.0	1315	1615	2700	100	3	<0.01
J1/1#	**	15.0					ACTUAL	0.000
31713	С	15.0	1730	1910	1500	100	4.5	<0.01
57715	Ū						ACTUAL	0.001
31714	С	15.0	1730	1910	1500	100	5	<0.01
31/14	Ū						ACTUAL	0.001
31715	С	15.0	1730	1910	1500	100	5. 5	<0.01
31715	J	,					ACTUAL	0.001
31716	С	15.0	1730	1910	1500	100	4	<0.01
3 1 7 1 0	Ū						ACTUAL	0.001
31774	С	15.0	1730	1910	1500	100	6.5	<0.01
• • • • • • • • • • • • • • • • • • • •	•						ACTUAL	0.002
	25mm	BLANK				100	1	
	25mm	BLANK				100	1	
	25mm	BLANK.	AVERAGE			100	1	
LAB								· · · · · · · · · · · · · · · · · · ·
NUMBER	SAMPLE IC	ENTIFICATION	NC					
31711	FOUR (4) F	EET DOWNW	IND OF NEG	ATIVE AU	R EXHAUS	T FROM LOB	BY	OF B 43/7
31712		ET OUTSIDE		arrier b	ETWEEN L	OBBA WWD	SOUTH END	OF BANK
31713		ST CORNER (
31714		ST CORNER C			•			
31715	SOUTHWE	ST CORNER (OF LOBBY					

SAMPLED BY: TOM SHERRON

ANALYST: TOM SHERRON

RFA: .007854 mm²

31716 31774

METHOD OF ANALYSIS: NIOSH 7400 METHOD REVISION #3 SAMPLE TYPE CODE: B-BACKGROUND, A-AREA, P-PERSONAL, C-CLEARANCE, E-EXCURSION FLOW RATE EXPRESSED IN LITERS PER MINUTE ALL RESULTS EXPRESSED AS FIBERS/CC> 5 um IN LENGTH


LOD: 7 FIBERS/mm² FILTER AREA

RATED PROFICIENT BY THE AIHA SPONSORED NIOSH PAT PROGRAM

SOUTHEAST CORNER OF LOBBY

MIDDLE OF LOBBY


APPENDIX B FIGURES SHOWING REMAINING ACM MATERIALS




Project Mnar:			
r roject willyr.	NAB	Project No.	57107000
Drawn By:		Scale:	
_	DWD		AS SHOWN
Checked By:		File No.	
_	NAB/MRF		AS57107000-1
Approved By:		Date:	
. ,	NAB		JAN. 2010




SITE DIAGRAM - FIRST FLOOR	FIG. No
ASBESTOS ABATEMENT	
REGIONS BANK - SALEM, KY	
111 E. MAIN ST.	I 1
SALEM, KY	







	IG. No.
Drawn By: ASBESTOS ABATEMENT AS SHOWN AS SHOWN	
Checked By: File No. Consulting Engineers and Scientists REGIONS BANK - SALEM, KY	
NAB/MRF ASS7107000-3 111 E. MAIN ST.	2
Approved By: NAB Date: JAN. 2010 S217 Linbar Drive, Suite 309 Nashville, TN 37211 (615) 333-6444 (615) 333-6443 SALEM, KY	3



Project Mnar:		Project No.	
	NAB	,	571070
Drawn By:		Scale:	
	DWD		AS SHOW
Checked By:		File No.	
	NAB/MRF		AS5710700
Approved By:		Date:	
	NAB		JAN. 20



SALEM, KY



LEGEND



STAIRS

THIS DIAGRAM IS FOR GENERAL LOCATION ONLY, AND IS NOT INTENDED FOR CONSTRUCTION PURPOSES

Project Mngr:	NAB	Project No.	57107000
Drawn By:	DWD	Scale:	AS SHOWN
Checked By:	NAB/MRF	File No.	AS57107000-5
Approved By:	NAB	Date:	JAN. 2010



SITE DIAGRAM - ATTIC	
ASBESTOS ABATEMENT	
REGIONS BANK - SALEM, KY	
111 E. MAIN ST.	
SALEM, KY	

FIG. No.

NOT TO SCALE

5