

ENVIRONMENTAL SERVICE REPORT

NAME <u> Hencil Walls </u> LOCATION <u> Rucker Rd. </u> NAME OF OWNER _____ ADDRESS _____	REGION 5 COUNTY 75 ID. NO. + + DATE <u> 11 / 14 / 85 </u> STAFF 1 0 2
--	--

SERVICE

() 50. SEWAGE CONSULTATION

() 51. RABIES CONTROL: () 1. Animal Bite Investigation; () 2. Rabies Vaccination Report, _____ #Dogs, _____ # Cats; () 3. Other

() 52. WATER PROTECTION: () 1. Water Samples, _____ #Collected; () 2. Well Protection Approval; () 3. Other

() 53. LOCAL PROGRAM: () 1. () 2. () 3. () 4. () 5.

() 54. VECTOR CONTROL _____

(X) 55. OTHER _____

Notes and Remarks: Mr. Walls wants to add 1 B.R. to house. The other
bedroom is very small and is being used as store room.
We have no record of the system. The septic tank and
fieldlines appear to be on the opposite side of the house than the
proposed 1 B.R. addition. Also, the 1 B.R. addition is being
built over rocks that are heavy in clay and shallow to rock;
therefore I don't think this would encroach upon the system
(see attached sheet)

 Leli Kapadia Number of Visits 1 Total Time 0 1 0
Signature

PERMIT FOR CONSTRUCTION OF SUBSURFACE SEWAGE DISPOSAL SYSTEM


N2 314218

Issued to: <u>Hensil Walls</u> Owner, Developer, Contractor, Installer, Etc.	REGION <u>5</u>	COUNTY <u>75</u>	ID-NUMBER	DATE <u>2-13-90</u>
	STAFF <u>447</u>	INSTALLATION: () 1. New Installation ☒ 2. Repair to Existing System		
To be constructed by _____ (Installer)	Type of System: () 1. Standard () 3. Chapter 301 () 5. Other () 2. Alternating () 4. Chapter 212			
Construction of a subsurface sewage disposal system is hereby authorized at: <u>236 Rt. 1 Rucker Rd</u> (No. and street; Subdivision name and lot no.)	For: () 1. Residential: No. B/R _____ () 2. Commercial/Industrial; Gal/Day _____			
Such a system shall consist of a septic tank of _____ gals. with <u>100</u> linear feet in _____ trenches, <u>24</u> inches wide, and <u>24</u> inches deep <u>of 1/2" of gravel - bull run value</u>	Evaluation based Upon: () 1. Soil Typing by Soil Scientist () 2. Soil Percolation Tests () 3. Other <u>1/A</u> Permeability Rate _____			

The recipient of this permit agrees to construct or have constructed the system in accordance with the rules and regulations under the authority of TCA 53-2054. The recipient must notify the local health authority when the system is ready for inspection. If any part of system is covered before being inspected and approved, it shall be uncovered by the recipient of the permit at the direction of the local health authority.

Issued at Hensil C. Walls Date 2-13-90
 (Signature of Recipient-Owner, Developer, Contractor, Etc.)
 Issued at Murfreesboro, Tennessee in the County of Rutherford
 By Karen L. Pippin Date 2-13-90
 (Local Health Authority)

Install 100' of field line w/ bull run value
 at 24" max depth for addition of one
 bed room



..... Field Line
 _____ Solid Line
 0 Depth in in.

Inspected By Karen L. Pippin
 Local Health Authority

Date 9-4-90

Construction Approval: () 1. Yes () 2. No

No. of Visits: 2

030

Time

SITE PLANS

Rucker Rd. Murboro. Tn.

PROPERTY OWNER: Hensley Walls Jr ADDRESS: _____

PHONE: 896-9258

PROPERTY ADDRESS: Same

work-893-0575

PROPERTY TAX MAP NO. # 136 GROUP NO. # _____ PARCEL NO. # 4

AT DOES A PLOT PLAN SHOW? - A plot plan must contain the following information:

Identification of the drawings scale. ($1'' = 30'$ or $1'' = 50'$)


The property lines and property dimensions.

Identification of adjacent streets (by name), alleys or other adjacent public property.

Location, size and shape of any structures presently on the site and proposed for construction
Dimensions showing: front, side & rear yard setbacks, size of structure, paving, porches/decks
Identification of exactly what work is to be done, including the changes that are proposed to the physical features of the site or existing structures.

Any easements that cross the property or other pertinent legal features.

The location and dimension of all parking and driveways (existing and proposed).



HEALTH DEPARTMENT CERTIFICATION

PROPOSED ACCESSORY STRUCTURE AND/OR ADDITION as shown on this SITE PLAN DOES NOT ENCROACH ON FIELD LINES OR THE REQUIRED DUPLICATE AREA.

Sal. Papadia

LOCAL HEALTH AUTHORITY

DATE:

11/14/85

APPLICATION FOR ENVIRONMENTAL SERVICES
DIVISION OF GROUNDWATER PROTECTION

Repair

2/7/90
64

1. Service Requested:

Addition

Septic System Permit _____ Reinspection Letter _____ Water Sample _____

2. Landowner:

Applicant:

Original Owner

Name H.C. Walls

Name H.C. Walls

Name James Thomas

Address RT 1 Box 236

Address _____

Murreesboro

Phone # 896-9258

Phone # _____

3. Is the lot in a subdivision? No Name _____ Lot # _____
If not in subdivision, give specific directions: _____

Hy. 231 S. Left on Rucker Rd - 3rd House on Right

Map Number 136 Parcel Number 1

4. For reinspection letter only: Will pick-up _____ Please mail _____
a) Age of house _____ b) Is house vacant? _____ How long? _____
c) Original sewage system inspected by health department? _____
d) Date of previous repairs _____ Inspected? _____
e) Waste water "backing up" into plumbing fixtures? _____ surfacing on the ground? _____
f) All waste water including washing machines routed into septic tank? _____

5. For water sample only: a) Is there an outside faucet? _____ b) Sanitary seal on the casing? _____
c) Is the well chlorinated? _____ d) Casing 6 inches above ground? _____

6. For SSD Permit only: a) Size of Lot 312' x 108' b) Number of Bedrooms 2 (adding 1 more)
c) How many occupants 2 d) Basement Plumbing: Yes _____ No X
If yes, it will be washing machine _____ bathroom _____ other _____
e) Amount of water used monthly (gallons) _____
f) Water: Public _____ Well X Spring _____
g) Is the lot staked? X Is the house site staked? _____
h) Installer if known: Not Known

7. Make a rough sketch on the back of this page showing property lines, house site, well location, planned driveway and utilities.

8. ALL FEES ARE DUE IN ADVANCE AND ARE NON-REFUNDABLE.

Septic System permit \$50.00 up to 1000 gpd
\$10.00 each additional 1000 gpd

Reinspection letter \$30.00
30 working days required

Water Samples: total coliform \$20.00
fecal coliform \$25.00

9. I certify that the above information is true and correct to the best of my knowledge.

Date 2-7-90

Signature H.C. Walls

Receipt No. _____

