



**All About Plumbing & Septic / All About
Heat & Air / All About Electric**

5521 Old Haywood Rd
Mills River, NC 28759
(828)778-2425
office@allaboutplumbingnc.com

Invoice # : WOINV1775845044
Acc / Cust # :
Technician : Ethan Hardee
Secondary Technician : Matthew Powell
Invoice Date : 04/10/2026

Billing Address:

WADE EDSON
WADE EDSON
969 MOUNTAIN VIEW DR
Maggie Valley, North Carolina, 28751
+1 (248) 935-3155

Service Address:

969 MOUNTAIN VIEW DR
Maggie Valley, North Carolina, 28751

Diagnosis Information:

Septic pump. Need to use camera to locate tank.

Septic tank is buried roughly 2 foot on the low side and 3 foot on the high side into the hill. We were able to successfully pump the septic tank. Future calls will have an additional charge for the time it takes for the pump truck to pump uphill to the driveway. From start to finish the pump, took us roughly 2 1/2 hours. They have a concrete baffle on the outlet side of the tank, which is in decent shape, but it is showing ware. I would recommend replacing the concrete baffle with a sanitary tee and filter, which is meant to catch debris and stop them from entering the Drainfield.

CODE	DESCRIPTION	RATE	QTY	TOTAL
CAT00346	Use the sewer camera to locate/ inspect the septic system. Excavation is not included	\$ 333.72	1.00	\$ 333.72
79513	The septic tank has been installed in a bank and the lids are both buried up to about 3 foot on the deep side. One of the sides we have to cut away the brush to make room for us to work and dig and then dig through the roots of the brush. To cover the septic tank will be \$500.	\$ 500.00	1.00	\$ 500.00
CAT00319	Pump 3-4 bedroom home up to 1,000 gallons - The septic tank will be pumped from both the inlet and the outlet lid of the septic tank. If the septic tank is a single compartment tank it may be pumped from one access lid. Once empty a visual inspection will be completed of your septic tank and	\$ 475.00	1.00	\$ 475.00



Invoice # WOINV1775843

Invoice Date: 04/10/2024

components.

No Warranty

CAT00321	Heavy Solids & Sludge - If the septic tank has not been serviced regularly or is overfull; extra solids will build up in the septic tank. This prolongs the pumping process, clogs hoses and takes extra time and sewage to the septic pumping service.	\$ 150.00	1.00	\$ 150.00
CAT00342	Unusual Conditions - Starts At \$150 from the driveway to the septic tank is a vertical difference of roughly 40 to 50 feet. It is a very steep angle and the truck will have to be pumping upward. This is harder on the truck and also increases the work of pumping the septic tank.	\$ 150.00	1.00	\$ 150.00

Additional Recommendations Details:

SERVICES	DESCRIPTION	RATE	QTY	TAX	TOTAL
CAT00351	Install Two Septic Tank Risers - (Up to 24 Inches) The septic tank lids will be excavated and exposed. The existing septic tank lids will be removed and disposed of properly. A septic tank riser flange will be sealed water tight to the existing septic tank openings. Two plastic septic risers will be installed on the approved manufacturer septic tank flanges. The new septic risers will be extended to ground level and sealed with an air tight lid. Grass seed and straw covering will be thrown over the excavated area. 1 YEAR WARRANTY ON PROVIDED PARTS AND LABOR	\$ 2,113.45	1.00	\$ 131.67 (6.23 %)	\$ 2,245.12
CAT00348	Sanitary Tee with Filter - A normal circumstances, we will bring a machine on site to dig the depth needed, but it would not be possible to get our machine down to the location. We will have to hand dig the area to install the	\$ 3,128.92	1.00	\$ 194.93 (6.23 %)	\$ 3,323.85




Invoice # WOINV1775845044

Invoice Date: 04/10/2026

new sanitary tee and filter.
The outlet lid for of the septic tank will be dug up and exposed. This excavated area will extend to just outside of the septic tank to expose the transit line. The existing sanitary tee (if applicable) will be removed. A new PVC sanitary tee with filter will be installed. This sanitary tee will extend out to the transit line and connect directly to the transit line using either a PVC coupling or a Heavy Duty Furnco Coupling. Once connected we will ensure all new lines are bedded properly so they will not settle or sag. The penetration through the septic tank will be sealed water tight. All excavated areas will be back filled. Grass seed and straw covering will be thrown over the affected area.

1 YEAR WARRANTY ON
PROVIDED PARTS AND LABOR

Service Agreement	N/A
Custom 1	Customer Auth #:
Recommendations:	NO INTEREST FINANCING PLANS AVAILABLE!!!!

Terms & Conditions / Approval / Start  10/04/2026 16:26:59 PM Completion	Method of Payment Online - \$ 1629.51 [100313051988]	Change Order:
Waiver Of Right Override:	Owner Tenant Other	Sub Total: \$ 1,608.72 Tax: \$ 20.79 Estimate: \$ 0.00 Grand Total: \$ 1,629.51 Amount Paid : \$ 1,629.51 Balance Due: \$ 0 When mailing a check, please include invoice Thank You!